

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	Sept	Oct	Novem	Decem	Jan	Febru	March	April	May	June	July	August	
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
1	Complete Pile Caps & Grade Beams	16 days	Mon 3/27/06	Mon 4/17/06																			
2	Build Haul Roads & Crane Pads	10 days	Tue 4/4/06	Mon 4/17/06																			
3	Erect Structural Steel to Floor #1	12 days	Tue 4/18/06	Wed 5/3/06																			
4	Erect Structural Steel to Floor #2	12 days	Thu 5/4/06	Fri 5/19/06																			
5	Erect Structural Steel to Floor #3	12 days	Mon 5/22/06	Tue 6/6/06																			
6	Erect Structural Steel to Floor #4	12 days	Wed 6/7/06	Thu 6/22/06																			
7	Erect Structural Steel to Floor #5	12 days	Fri 6/23/06	Mon 7/10/06																			
8	Erect Structural Steel to Floor #6	12 days	Tue 7/11/06	Wed 7/26/06																			
9	Erect Structural Steel to Floor #7	12 days	Thu 7/27/06	Fri 8/11/06																			
10	Erect to Roof	12 days	Mon 8/14/06	Tue 8/29/06																			
11	Install Roof Trusses	15 days	Wed 8/30/06	Tue 9/19/06																			
12	Install Wood Sheathing	10 days	Wed 9/13/06	Tue 9/26/06																			
13	Install Flat Roof System	30 days	Wed 9/27/06	Tue 11/7/06																			
14	Install Metal Tile Roof System	25 days	Wed 11/1/06	Tue 12/5/06																			
15	Fireproof Floor #1	10 days	Wed 6/7/06	Tue 6/20/06																			
16	Fireproof Floor #2	10 days	Wed 6/21/06	Tue 7/4/06																			
17	Fireproof Floor #3	10 days	Wed 7/5/06	Tue 7/18/06																			
18	Fireproof Floor #4	10 days	Wed 7/19/06	Tue 8/1/06																			
19	Fireproof Floor #5	10 days	Wed 8/2/06	Tue 8/15/06																			
20	Fireproof Floor #6	10 days	Wed 8/16/06	Tue 8/29/06																			
21	Fireproof Floor #7	10 days	Wed 8/30/06	Tue 9/12/06																			
22	Scaffold Elevation #1	15 days	Wed 8/23/06	Tue 9/12/06																			
23	Frame & Sheath Elevation #1	30 days	Wed 9/13/06	Tue 10/24/06																			
24	Install Windows - Elevation #1	30 days	Wed 10/25/06	Tue 12/5/06																			
25	EIFS - Elevation #1	30 days	Wed 12/6/06	Tue 1/16/07																			



Deadline




External Tasks



External Milestone



Progress



Milestone




Task Split

**8-Story Condominium Building
Project Schedule**

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	Sept	Oct	Novem	Decem	Januar	Febru	March	April	May	June	July	August	
26	EIFS - Elevation #2	30 days	Wed 1/17/07	Tue 2/27/07																			
27	EIFS - Elevation #3	30 days	Wed 2/28/07	Tue 4/10/07																			
28	EIFS - Elevation #4	30 days	Wed 4/11/07	Tue 5/22/07																			
29	Award Elevator	1 day	Fri 4/7/06	Fri 4/7/06																			
30	Submit Shops	2 wks	Mon 4/10/06	Fri 4/21/06																			
31	Review & Approve Shops	2 wks	Mon 4/24/06	Fri 5/5/06																			
32	Elevator Fabrication	15 wks	Mon 5/8/06	Fri 8/18/06																			
33	Elevator 1 Operational	13 wks	Wed 8/30/06	Tue 11/28/06																			
34	Elevator 2 Operational	13 wks	Wed 8/30/06	Tue 11/28/06																			
35	Elevator 2 Operational	10 wks	Wed 11/29/06	Tue 2/6/07																			
36	Ground Floor	169 days	Tue 7/11/06	Fri 3/2/07																			
37	Underground MEP Rough-in	20 days	Tue 7/11/06	Mon 8/7/06																			
38	Grade, Pour & Finish Slab	7 days	Thu 8/3/06	Fri 8/11/06																			
39	Above Ground MEP Rough-in	9 days	Wed 12/13/06	Mon 12/25/06																			
40	Build Ground Floor Rooms	30 days	Tue 12/26/06	Mon 2/5/07																			
41	Interior Lobby Finishes	10 days	Tue 2/6/07	Mon 2/19/07																			
42	Install Trash Equipment	9 days	Tue 2/20/07	Fri 3/2/07																			
43	Install Parking Bumpers & Striping	4 days	Mon 2/19/07	Thu 2/22/07																			
44	Paint Garage Drive Aisle Walls	4 days	Fri 2/23/07	Wed 2/28/07																			
45	Floor 2	163 days	Wed 6/21/06	Fri 2/2/07																			
46	Wall & Ceiling Layout	10 days	Wed 6/21/06	Tue 7/4/06																			
47	Install Above Ceiling MEP	20 days	Mon 6/26/06	Fri 7/21/06																			
48	Frame Walls	25 days	Mon 7/3/06	Fri 8/4/06																			
49	Inwall Electrical Rough	15 days	Mon 7/31/06	Fri 8/18/06																			
50	Inwall Plumbing Rough	15 days	Mon 7/31/06	Fri 8/18/06																			

Task
 Split
 Progress
 Milestone
 Summary
 Project Summary
 External Tasks
 External Milestone
 Deadline

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	Sept	Oct	Novem	Decem	Januar	Febru	March	April	May	June	July	August	
51	Complete Inspections	3 days	Mon 8/21/06	Wed 8/23/06																			
52	Insulate, Hang & Finish Drywall	30 days	Thu 8/24/06	Wed 10/4/06																			
53	Install Ceramic Tile & Marble	20 days	Thu 9/28/06	Wed 10/25/06																			
54	Install Interior Wood Trim & Doors	20 days	Thu 9/28/06	Wed 10/25/06																			
55	Paint	10 days	Thu 10/19/06	Wed 11/1/06																			
56	Cabinets	15 days	Thu 11/2/06	Wed 11/22/06																			
57	Template & Fab Countertops	10 days	Thu 11/16/06	Wed 11/29/06																			
58	Install Countertops	10 days	Thu 11/30/06	Wed 12/13/06																			
59	Electrical Trim	7 days	Thu 11/30/06	Fri 12/8/06																			
60	Mechanical Trim	7 days	Thu 11/30/06	Fri 12/8/06																			
61	Plumbing Trim	7 days	Thu 11/30/06	Fri 12/8/06																			
62	Carpet	10 days	Mon 12/11/06	Fri 12/22/06																			
63	Final Coat of Paint	10 days	Mon 12/11/06	Fri 12/22/06																			
64	Clean & Lock	10 days	Mon 12/25/06	Fri 1/5/07																			
65	Complete Punch-list Floor #2	20 days	Mon 1/8/07	Fri 2/2/07																			
66																							
67	Floor 3	163 days	Mon 7/24/06	Wed 3/7/07																			
68	Wall & Ceiling Layout	10 days	Mon 7/24/06	Fri 8/4/06																			
69	Install Above Ceiling MEP	20 days	Thu 7/27/06	Wed 8/23/06																			
70	Frame Walls	25 days	Thu 8/3/06	Wed 9/6/06																			
71	Inwall Electrical Rough	15 days	Thu 8/31/06	Wed 9/20/06																			
72	Inwall Plumbing Rough	15 days	Thu 8/31/06	Wed 9/20/06																			
73	Complete Inspections	3 days	Thu 9/21/06	Mon 9/25/06																			
74	Insulate, Hang & Finish Drywall	30 days	Tue 9/26/06	Mon 11/6/06																			
75	Install Ceramic Tile & Marble	20 days	Tue 10/31/06	Mon 11/27/06																			











Task
 Progress
 Milestone
 External Tasks
 Deadline










Power Contracting

**8-Story Condominium Building
Project Schedule**










ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	Sept	Oct	Novem	Decem	Januar	Febru	March	April	May	June	July	August	
76	Install Interior Wood Trim & Doors	20 days	Tue 10/31/06	Mon 11/27/06																			
77	Paint	10 days	Tue 11/21/06	Mon 12/4/06																			
78	Cabinets	15 days	Tue 12/5/06	Mon 12/25/06																			
79	Template & Fab Countertops	10 days	Tue 12/19/06	Mon 1/1/07																			
80	Install Countertops	10 days	Tue 1/2/07	Mon 1/15/07																			
81	Electrical Trim	7 days	Tue 1/2/07	Wed 1/10/07																			
82	Mechanical Trim	7 days	Tue 1/2/07	Wed 1/10/07																			
83	Plumbing Trim	7 days	Tue 1/2/07	Wed 1/10/07																			
84	Carpet	10 days	Thu 1/11/07	Wed 1/24/07																			
85	Final Coat of Paint	10 days	Thu 1/11/07	Wed 1/24/07																			
86	Clean & Lock	10 days	Thu 1/25/07	Wed 2/7/07																			
87	Complete Punch-list Floor #2	20 days	Thu 2/8/07	Wed 3/7/07																			
88																							
89	Floor 4	163 days	Thu 8/24/06	Mon 4/9/07																			
90	Wall & Ceiling Layout	10 days	Thu 8/24/06	Wed 9/6/06																			
91	Install Above Ceiling MEP	20 days	Tue 8/29/06	Mon 9/25/06																			
92	Frame Walls	25 days	Tue 9/5/06	Mon 10/9/06																			
93	Inwall Electrical Rough	15 days	Tue 10/3/06	Mon 10/23/06																			
94	Inwall Plumbing Rough	15 days	Tue 10/3/06	Mon 10/23/06																			
95	Complete Inspections	3 days	Tue 10/24/06	Thu 10/26/06																			
96	Insulate, Hang & Finish Drywall	30 days	Fri 10/27/06	Thu 12/7/06																			
97	Install Ceramic Tile & Marble	20 days	Fri 12/1/06	Thu 12/28/06																			
98	Install Interior Wood Trim & Doors	20 days	Fri 12/1/06	Thu 12/28/06																			
99	Paint	10 days	Fri 12/22/06	Thu 1/4/07																			
100	Cabinets	15 days	Fri 1/5/07	Thu 1/25/07																			

 Task
 Progress
 Milestone
 Summary
 Project Summary
 External Tasks
 External Milestone
 Deadline

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	Sept	Oct	Novem	Decem	Januar	Febru	March	April	May	June	July	August	
101	Template & Fab Countertops	10 days	Fri 1/19/07	Thu 2/1/07																			
102	Install Countertops	10 days	Fri 2/2/07	Thu 2/15/07																			
103	Electrical Trim	7 days	Fri 2/2/07	Mon 2/12/07																			
104	Mechanical Trim	7 days	Fri 2/2/07	Mon 2/12/07																			
105	Plumbing Trim	7 days	Fri 2/2/07	Mon 2/12/07																			
106	Carpet	10 days	Tue 2/13/07	Mon 2/26/07																			
107	Final Coat of Paint	10 days	Tue 2/13/07	Mon 2/26/07																			
108	Clean & Lock	10 days	Tue 2/27/07	Mon 3/12/07																			
109	Complete Punch-list Floor #2	20 days	Tue 3/13/07	Mon 4/9/07																			
110																							
111	Floor 5	163 days	Tue 9/26/06	Thu 5/10/07																			
112	Wall & Ceiling Layout	10 days	Tue 9/26/06	Mon 10/9/06																			
113	Install Above Ceiling MEP	20 days	Fri 9/29/06	Thu 10/26/06																			
114	Frame Walls	25 days	Fri 10/6/06	Thu 11/9/06																			
115	Inwall Electrical Rough	15 days	Fri 11/3/06	Thu 11/23/06																			
116	Inwall Plumbing Rough	15 days	Fri 11/3/06	Thu 11/23/06																			
117	Complete Inspections	3 days	Fri 11/24/06	Tue 11/28/06																			
118	Insulate, Hang & Finish Drywall	30 days	Wed 11/29/06	Tue 1/9/07																			
119	Install Ceramic Tile & Marble	20 days	Wed 1/3/07	Tue 1/30/07																			
120	Install Interior Wood Trim & Doors	20 days	Wed 1/3/07	Tue 1/30/07																			
121	Paint	10 days	Wed 1/24/07	Tue 2/6/07																			
122	Cabinets	15 days	Wed 2/7/07	Tue 2/27/07																			
123	Template & Fab Countertops	10 days	Wed 2/21/07	Tue 3/6/07																			
124	Install Countertops	10 days	Wed 3/7/07	Tue 3/20/07																			
125	Electrical Trim	7 days	Wed 3/7/07	Thu 3/15/07																			

 Task
 Split
 Progress
 Milestone
 Summary
 Project Summary
 External Tasks
 External Milestone
 Deadline

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	Sept	Oct	Novem	Decem	Januar	Febru	March	April	May	June	July	August	
126	Mechanical Trim	7 days	Wed 3/7/07	Thu 3/15/07																			
127	Plumbing Trim	7 days	Wed 3/7/07	Thu 3/15/07																			
128	Carpet	10 days	Fri 3/16/07	Thu 3/29/07																			
129	Final Coat of Paint	10 days	Fri 3/16/07	Thu 3/29/07																			
130	Clean & Lock	10 days	Fri 3/30/07	Thu 4/12/07																			
131	Complete Punch-list Floor #2	20 days	Fri 4/13/07	Thu 5/10/07																			
132																							
133	Floor 6	163 days	Fri 10/27/06	Tue 6/12/07																			
134	Wall & Ceiling Layout	10 days	Fri 10/27/06	Thu 11/9/06																			
135	Install Above Ceiling MEP	20 days	Wed 11/1/06	Tue 11/28/06																			
136	Frame Walls	25 days	Wed 11/8/06	Tue 12/12/06																			
137	Inwall Electrical Rough	15 days	Wed 12/6/06	Tue 12/26/06																			
138	Inwall Plumbing Rough	15 days	Wed 12/6/06	Tue 12/26/06																			
139	Complete Inspections	3 days	Wed 12/27/06	Fri 12/29/06																			
140	Insulate, Hang & Finish Drywall	30 days	Mon 1/1/07	Fri 2/9/07																			
141	Install Ceramic Tile & Marble	20 days	Mon 2/5/07	Fri 3/2/07																			
142	Install Interior Wood Trim & Doors	20 days	Mon 2/5/07	Fri 3/2/07																			
143	Paint	10 days	Mon 2/26/07	Fri 3/9/07																			
144	Cabinets	15 days	Mon 3/12/07	Fri 3/30/07																			
145	Template & Fab Countertops	10 days	Mon 3/26/07	Fri 4/6/07																			
146	Install Countertops	10 days	Mon 4/9/07	Fri 4/20/07																			
147	Electrical Trim	7 days	Mon 4/9/07	Tue 4/17/07																			
148	Mechanical Trim	7 days	Mon 4/9/07	Tue 4/17/07																			
149	Plumbing Trim	7 days	Mon 4/9/07	Tue 4/17/07																			
150	Carpet	10 days	Wed 4/18/07	Tue 5/1/07																			

 Task
 Split
 Progress
 Milestone
 Summary
 Project Summary
 External Tasks
 External Milestone
 Deadline

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	Sept	Oct	Novem	Decem	Januar	Febru	March	April	May	June	July	August	
151	Final Coat of Paint	10 days	Wed 4/18/07	Tue 5/1/07																			
152	Clean & Lock	10 days	Wed 5/2/07	Tue 5/15/07																			
153	Complete Punch-list Floor #2	20 days	Wed 5/16/07	Tue 6/12/07																			
154																							
155	Floor 7	163 days	Wed 11/29/06	Fri 7/13/07																			
156	Wall & Ceiling Layout	10 days	Wed 11/29/06	Tue 12/12/06																			
157	Install Above Ceiling MEP	20 days	Mon 12/4/06	Fri 12/29/06																			
158	Frame Walls	25 days	Mon 12/11/06	Fri 1/12/07																			
159	Inwall Electrical Rough	15 days	Mon 1/8/07	Fri 1/26/07																			
160	Inwall Plumbing Rough	15 days	Mon 1/8/07	Fri 1/26/07																			
161	Complete Inspections	3 days	Mon 1/29/07	Wed 1/31/07																			
162	Insulate, Hang & Finish Drywall	30 days	Thu 2/1/07	Wed 3/14/07																			
163	Install Ceramic Tile & Marble	20 days	Thu 3/8/07	Wed 4/4/07																			
164	Install Interior Wood Trim & Doors	20 days	Thu 3/8/07	Wed 4/4/07																			
165	Paint	10 days	Thu 3/29/07	Wed 4/11/07																			
166	Cabinets	15 days	Thu 4/12/07	Wed 5/2/07																			
167	Template & Fab Countertops	10 days	Thu 4/26/07	Wed 5/9/07																			
168	Install Countertops	10 days	Thu 5/10/07	Wed 5/23/07																			
169	Electrical Trim	7 days	Thu 5/10/07	Fri 5/18/07																			
170	Mechanical Trim	7 days	Thu 5/10/07	Fri 5/18/07																			
171	Plumbing Trim	7 days	Thu 5/10/07	Fri 5/18/07																			
172	Carpet	10 days	Mon 5/21/07	Fri 6/1/07																			
173	Final Coat of Paint	10 days	Mon 5/21/07	Fri 6/1/07																			
174	Clean & Lock	10 days	Mon 6/4/07	Fri 6/15/07																			
175	Complete Punch-list Floor #2	20 days	Mon 6/18/07	Fri 7/13/07																			



Deadline




External Tasks



Summary
Project Summary



Progress
Milestone



Task
Split