

ID	Task Name	Duration	Start	Finish	Decemb	Jan	Februa	March	April	May	June	July	August	Septem	October	Novemb
					Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
1	40,000 sf North Anchor & Garage	216 days	Mon 1/3/05	Mon 10/31/05												
2	Install piles - Parking structure	15 days	Mon 1/3/05	Fri 1/21/05												
3	Install pile caps & foundations	25 days	Mon 1/17/05	Fri 2/18/05												
4	Erect parking structure frame	80 days	Mon 2/14/05	Fri 6/3/05												
5	Infill walls	65 days	Mon 4/11/05	Fri 7/8/05												
6	Stairs & Elevator	50 days	Tue 5/3/05	Mon 7/11/05												
7	Bumpers, cabling, signage & stripe	20 days	Mon 7/11/05	Fri 8/5/05												
8	Lighting	30 days	Mon 7/11/05	Fri 8/19/05												
9	Install foundations - GLA	20 days	Mon 2/21/05	Fri 3/18/05												
10	Underslab utilities & slab	15 days	Mon 3/21/05	Fri 4/8/05												
11	Install underslab utilities	15 days	Mon 4/11/05	Fri 4/29/05												
12	Form & pour slab on grade	10 days	Mon 5/2/05	Fri 5/13/05												
13	Erect cols, roof structure	25 days	Mon 5/16/05	Fri 6/17/05												
14	Install Roof	20 days	Mon 6/20/05	Fri 7/15/05												
15	Set Curbs & RTU's	5 days	Mon 7/18/05	Fri 7/22/05												
16	Form & pour 2nd floor	5 days	Mon 6/20/05	Fri 6/24/05												
17	Form & pour 3rd floor	5 days	Mon 6/27/05	Fri 7/1/05												
18	Ground floor masonry	10 days	Mon 6/20/05	Fri 7/1/05												
19	2nd floor masonry	10 days	Mon 7/4/05	Fri 7/15/05												
20	3rd floor masonry	10 days	Mon 7/18/05	Fri 7/29/05												
21	Install 1st floor windows	5 days	Mon 8/1/05	Fri 8/5/05												
22	Water test in-place window	1 day	Mon 8/8/05	Mon 8/8/05												
23	Install 2nd floor windows	5 days	Tue 8/9/05	Mon 8/15/05												
24	Water test in-place window	1 day	Tue 8/16/05	Tue 8/16/05												
25	Install 3rd floor windows	5 days	Wed 8/17/05	Tue 8/23/05												
26	Water test in-place window	1 day	Wed 8/24/05	Wed 8/24/05												
27	Install stucco	25 days	Tue 8/16/05	Mon 9/19/05												
28	Paint exterior	30 days	Tue 9/20/05	Mon 10/31/05												
29	Frame 1st floor	15 days	Mon 7/4/05	Fri 7/22/05												
30	Frame 2nd floor	15 days	Mon 7/25/05	Fri 8/12/05												
31	Frame 3rd floor	15 days	Mon 8/15/05	Fri 9/2/05												
32	MEP rough - 1st floor	15 days	Mon 7/25/05	Fri 8/12/05												

Power Contracting

Task Split

Progress Milestone

Summary Project Summary

External Tasks External Milestone

Deadline

Page 1